CONSOLIDATED PROJECT MONITORING REPORT

| мерация и поменення выполня на поменення на | Location | NATURE | Year | PROJECT COST | Date Started | No. of | Completion | Pro | ject Status | REMARKS/ STATUS |
|---|--|--|--|--|------------------------------------|------------------|--|--|--|--|
| ,,,,,,,,, | | | Budgeted | | | Extension | Date | % of Completion | Total cost incurred to Date | And the second |
| | | 20. N. N. 100 N. 100 W. 100 N. | | | DE SACRAGO SACRAGO SACRAGO SACRAGO | | and the control of th | | SECRETARIST CONTRACTOR AND SECRETARIST CONTRACTO | |
| NCR MAKATI CITY | | | | | | | | | | a remaindadh. |
| SET BASED | | | | | | | | DESCRIPTION OF THE PROPERTY OF | | |
| TIEZA Office Renovation | Makati City | Contract | 2014 | 34,999,573.03 | | | | | | Implementation put on hold |
| MANILA | | | | | | | | EN PROCESS | | u company |
| Redevelopment of Intramuros | Intramuros Manila | Legazpi Premium | 2015 | 133,205,692.08 | | | | WEEKE | | On going |
| Completion of Intramuros Museum | | Development Corp. | 1000 | | | | | | | |
| | | | | | | | | | 7 4 40 444 00 | On gains |
| Landscape Repair and Rehabilitation of Rizal Park, Manila | Ermita, Manila | TOF T.M Abad | TO THE PARTY OF TH | 7,968,230.36 | | | | | 7,146,411.90 | On going |
| | | Const. | | | | | | A STATE OF THE STA | | |
| Design and Building of Adaptive Re-use of the Almacenes, | Intramuros, Manila | | 2015 | 35,000,000.00 | | | | | | For implementation |
| Reales | | | | | | | | | | THE PROPERTY OF THE PROPERTY O |
| Design and Build for the Comprehensive Rehabilitation of Fort | Intramuros, Manila | TOR | 2015 | 232,104,000.00 | 10/30/2015 | | 1/8/2017 | LIA GENERAL DANS DE LA CASA DE LA | 34,815,600.00 | On going |
| Santiago | and | | | | | | | | | n announce de la company de la |
| Landscaping of Selected Areas within the CCP Complex | CCP Complex, Manila | TOF | 2015 | 6,000,000.00 | | | - | 97.628% | 2,500,000.00 | on going |
| | | | TO THE PERSON NAMED IN COLUMN | | | | | DAMES AND ASSESSED OF THE PROPERTY OF THE PROP | | For implementation |
| Multi-Purpose Building, Plaza Hugo | Sta. Ana Manila | | 2015 | 4,999,981.50 | | | | THE PARTY OF THE P | | roi impiementation |
| | Intramuros, Manila | contract | 2045 | 6,876,923.41 | | | | | | For implementation |
| Rehabilitation & Restoration of floodlighting of Walls | irili ariiuros, Mariia | Contract | 2015 | 6,676,923.41 | | | | Table 1 | | of Implementation |
| Monumental Lighting of the Museum of the Filipino People | Intramuros, Manila | contract | 2015 | 7,455,750.34 | | | | | | For implementation |
| | | | | | | | | | | |
| D Enhancement of NAIA Lounges Rehabilitation of Dignitaries | NAIA, Paranaque | by ADMIN | 2015 | 2,344,398.54 | 9/15/2015 | | 12/31/2015 | 95.094% | | On going |
| Lounge-NAIA Terminal 1 | | | and with the | | | | | | | The state of the s |
| 1 Improvement & Development of NAIA Terminal 3 | NAIA | by contract | 2015 | 129,450,359.07 | | | | | | For implementation |
| | Paranaque | | A COMPANY OF THE PARTY OF THE P | | | | | SCALING THE PROPERTY OF THE PR | | |
| CAR IFUGAO | The state of the s | | COT DATA DATA DATA DATA DATA DATA DATA DA | | | | | | | |
| SET-BASED | | | | 0.400.040.55 | 1011010010 | | 7/04/0045 | 04.050/ | 2 024 204 70 | On going |
| 2 Banaue Hotel Emergency Repair / Rehabilitation Works - | Banaue, Ifugao | Contract New TBP | 2010 | 6,499,648.00 | 12/18/2010 | 1 91CD | 7/21/2015 | 61.35% | 3,034,391.72 | On going |
| Phase II | NAMES OF THE PARTY | Const. & Devt. | | | | suspended : 01/1 | 4/2011 | | | |
| | The same of the sa | Corp. | THE PERSON NAMED IN COLUMN 1 | | | resumption: 04/2 | | orbania de la companya de la company | | |
| | | | E PROPERTO DE LA COMPANSION DE LA COMPAN | | | suspended : 07/1 | 6/2015 | PERMIT | | |
| | | A CONTRACTOR OF THE PARTY OF TH | ACCUSATION OF THE PARTY OF THE | mengganga balan babanan magapetan babah belangan | | | ANNUAL SERVICE SERVICES | discontinuo de la constitución d | TROUGHT WITH HARLOND MICHAEL | THE OPERATOR OF THE OPERATOR OF THE PROPERTY OF THE OPERATOR OPERATOR OF THE OPERATOR OPE |

CONSOLIDATED PROJECT MONITORING REPORT

| CENSANDERS STORES AND | Location | NATURE | Year | PROJECT COST | Date Started | No. of | Completion | Pro | ject Status | REMARKS/ STATUS |
|--|--|--|--|---|--|--|--|--|-------------------------------|--|
| PROJECT NAME | Location | NATORE | Budgeted | 110020,000. | | Extension | Date | % of Completion | Total cost Incurred to Date | |
| | | | O CALLO SAN | | | | | Completion | Date | |
| Completion of Mt. Pulag Eco Lodge | Tinoc, Ifugao | Contract | 2012 | 1,999,797.34 | | ACADOMINI DISSEMBLES | | | | For implementation |
| * | | Contract | | 875,260.21 | | | | 71 | | For implementation |
| Banaue Youth Hostel Site Development | Banaue, Ifugao | Contract | 2011 | 875,260.21 | | | | | | |
| | | | NO DEPARTMENT | | | | | | | |
| | Banaue, Ifugao | | 2015 | 3,041,861.97 | | | | | | For implementation |
| Waterline Connection from LWUA Installed Pipe to Reservoir at Robles Lot to Tam-An Distribution Line | Danade, nagao | | 2015 | 0,041,001.01 | | | | | | |
| | _ | | | 0.504.740.57 | | | | | | For implementation |
| Waterline Connection from Existing Reservoir | Banaue, Ifugao | | 2015 | 2,521,719.57 | | | | | | 1 of Impositionation |
| Water Supply Expansion Line to Chango and Portag Areas | Banaue, Ifugao | | 2015 | 4,462,908.96 | | | | | | For implementation |
| | | | A Managara | | | | | | | |
| MT. PROVINCE | | | | | | | | | | |
| Various Tourism Projects, Sagada, Mt. Province | Sagada, Mt. Province | Contract | 2012 | 13,825,379.80 | | | | | | For implementation |
| KALINGA | Trovince | | | | | | _ | | | |
| KALINGA Construction of Eco-Tourism Park Liwan West | Rizal, Kalinga | Contract | 2012 | 19,983,291.32 | 9/3/2015 | | 12/31/2015 | 62.68% | 6,697,874.55 | on going |
| Variation Order | | St. Gerrard Const. & CSD | | 1,721,717.20 21,705,008.52 | | | | | | |
| | | Eng. and Construction | # P. C. | 21,705,008.52 | | | | | | |
| | | | | | | | | | | |
| REGION I | | | 1 H 1 C C C C C C C C C C C C C C C C C | | | | | | | |
| ILOCOS SUR) Construction of Tourism Center and Souvenir Shop, San | San Julian, Vigan | Contract | 2013 | 9,902,789.52 | 4/1/2015 | 1 | 10/19/2015 | 60.31% | | on going |
| Julian Sur, Vigan City | City | | BA-05-00-00-00-00-00-00-00-00-00-00-00-00- | | original target da | 21 CD ate: 09/28/2015 | Separate Spirit | | | |
| | | | enaturation of the second of t | | | 101100015 | | | | |
| PANGASINAN | No. | | | | _ | | 1/0/0015 | 00 0000 | 4.450.200.00 | on going |
| 1 Alaminos Gym | Alaminos, Pangasinan | Contract Jasa Builders & | The state of the s | 19,316,000.00 | 4/20/2015 | 1 52 CD | 1/9/2015 | 63.396% | 4,159,399.08 11,919,829.87 | on going |
| | Hereitzia | Alcel Const. | | | original target d | | | | | |
| | | | - | | | | | Amenda Control | | 11.7 |
| 2 to many to the same Municipal Church | Manaoag, | by contract | or security of | 30,000,000.00 | | | 000 TO | | | For implementation |
| 2 Improvement of Manaoag Municipal Church | Panagasinan | | get to the same of | | | an and an | | | | 4.074 |
| 3 Development of Tayug Municipal Plaza Panagasinan | Tayug | TOF | 2015 | 5,000,000.00 | The state of the s | THE PARTY AND TH | | | 4,000,000.00 | For implementation |
| - Dorotakinani at rayag mamaipan mana at a da d | Panagasinan | THE PROPERTY OF THE PROPERTY O | PROFESSOR | | Control of the Contro | RED CONTRACT | Hardway and the same of the sa | 110000 | | REPORTED AND AND ADDRESS OF THE PROPERTY OF TH |
| REGION III | | | The state of the s | AND | the second second | NEW COLUMN TO THE PERSON TO TH | Chemina | NO SECURITION OF THE PERSON OF | | STATE OF THE STATE |
| BATAAN | E TOTAL CONTRACTOR OF THE PROPERTY OF THE PROP | Property and a second | | overeinen. | T Commence | DATE OF THE PARTY | The state of the s | | | For implementation |
| 4 Renovation/Upgrading of Monumental Lighting of Mt. Samat | Pilar, Bataan | Bonibal Construction | 2015 | 10,000,000.00 | MARINE PROPERTY. | CONTRACTOR OF | | CATALOG STATE OF THE STATE OF T | | i o imponentation |
| Memorial Cross (under a Design-Build Scheme) | | The same of the sa | | | A STANS OF THE PROPERTY OF THE | | | | | |

CINCIN IN IN THE I I WO I CINCIN I WERE SHILL IN SHOULD FIND I I WILL I I WE SHILL FIND I I I WILL I WE SHILL I WE SHILL

ARCHITECTURAL AND ENGINEERING SERVICES SECTOR

CONSOLIDATED PROJECT MONITORING REPORT

| PROJECT NAME | Location | NATURE | Year | PROJECT COST | Date Started | | Completion | Pro | ject Status | REMARKS/ STATUS |
|---|--|--|----------|--|--|-----------|------------|--------------------|--------------------------------|--|
| | ACTIVITY OF THE PROPERTY OF TH | | Budgeted | | Landon Carlos Ca | Extension | Date | % of Completion | Total cost Incurred to Date | The second secon |
| PAMPANGA Concreting of Access Road Leading to Mt. Pinatubo Eco- Tourism Park, Sapang Uwak | Sapang Uwak, Porac, Pampanga | by Contract BP Cruz Builders | 2015 | 29,999,991.20 | | | | | | On going |
| REGION IV-A ANTIPOLO Rehabilitation of Hinulugang Taktak | Antipolo, Rizal | by contract | 2015 | 40,000,000.00 | | | | | | For implementation |
| BATANGAS Nasugbu Beach Park Phase II, Apacible Boulevard | Nasugbu Batangas | | 2015 | 7,601,116.64 | | | | | | For implementation |
| Batangas Showcase Center (Batangas Tourism and Travel Center Completion) | Capitol Compound, Kumintang Ibaba, Batangas City | TOF | 2015 | 20,000,000.00 | | | | | | For implementation |
| LAGUNA Repair and Improvement of Gat Tayaw Street by Converting the Asphalt Road to Red Brick Road | Liliw Laguna | TOF | 2015 | 10,000,000.00 | | | | | | For implementation |
| REGION IV-B OCCIDENTAL MINDORO) Mt. Iglit-Baco Natural Park | Calintaan, | by Contract | 2015 | 2,675,506.10 | iddigaethy wich wyddogod innw | | | | | For implementation |
| PALAWAN Tubbataha Reefs Natural Park (TPAMB) Programs and Equipment (Transfer of Funds) | Cagayancillo, Palawan | Transfer of Fund Tubbataha Protected Area Management Board (TPAMB) | 2012 | 2,686,000.00 | mari walanzi sala za | | | 77.03% | 2,400,000.00 | On going |
| Housing for Hyperbaric Chamber Ospital ng Palawan Additional Budget | Puerto Princesa City | By Admin | 2011 | 1,499,428.50 503,818.84 2,003,247.34 | 5/22/2015 | | 9/23/2015 | 99% | | On going |

CONSOLIDATED PROJECT MONITORING REPORT

| PROJECT NAME | Location | NATURE | Year | PROJECT COST | Date Started | No. of | Completion | Pro | ject Status | REMARKS/ STATUS |
|---|--|--|--|-------------------------------|---|---------------------------|--------------|--|--------------------------------|--|
| 1 ROSEOT WANTE | | | Budgeted | | | Extension | Date | % of Completion | Total cost Incurred to Date | |
| | | | The state of the s | | | | | Completion | Date | |
| 3 Removal of Hill Obstruction San Vicente Airport | San Vicente | Contract | 2015 | 236,000,000.06 | 7/27/2015 | DESCRIPTION OF CONTROL OF | 5/21/2016 | PULBOLIC DE DATE DE PERSONNE DE LA CONTRACTOR DE LA CONTR | 17,700,000.00 | On going |
| Temoval of Tilli Obstruction Gail Violence / Import | Airport, San Vicente Palawan | Three W Builders | | | | | | | | |
| | | Builders | | | | | | | | 1 |
| | | | | | | | | | | Control of the Contro |
| 4 New Tubbataha Ranger and Research Station (TRARES) | Cagayancillo, | TOF | 2013 | 40,000,000.00 | | | | | 20,000,000.00 | On going |
| Project | Palawan | | | | | | | | | |
| 5 Consulting Services for the Detailed Architectural & | Brgy. Babayugan, | | | 15,000,000.00 | | | | | | For implementation |
| Engineering Design of the Construction of World-Class | Puerto Princesa. Palawan | | | | | | | | | |
| Passenger Terminal Building at Sabang Port | | | | | | | | | | NAME OF THE PROPERTY OF THE PR |
| C. T. and J. Comb. and H. Douring of Delevers | El Nido, Palawan | by Contract | 2015 | 2,133,460.06 | | | | | | For implementation |
| 6 Tourist Center in the Province of Palawan El Nido, Palawan | | | 2010 | 2,100,100.00 | | | | | | . Its memorals |
| 1 (2000) 12 (2000) 14 (2000) 15 (2000) | Roxas, Palawan | by Contract | 2015 | 2,133,460.06 | | | | | | For implementation |
| 7 Tourist Center in the Province of Palawan Roxas, Palawan | | ., | 2013 | 2,100,100.00 | | | | | | - Control of the Cont |
| (total) | III DOMECIE | | | | | | | | | |
| 8 Tourist Center in the Province of Palawan | Aborlan, Palawan | by Contract | 2015 | 2,133,460.06 | | | | | | For implementation |
| Aborlan, Palawan | | | | | | | | | | Antidates |
| 9 Tourist Center in the Province of Palawan | Brookespoint, Palawan | by Contract | 2015 | 2,133,460.06 | | | | | | For implementation |
| Brookespoint, Palawan | Palawan | | | | | | | | | THE PROPERTY OF THE PROPERTY O |
| 70 Tourist Center in the Province of Palawan | Dumaran, Palawan | by Contract | 2015 | 2,133,460.06 | | | | | | For implementation |
| Dumaran, Palawan | | | | | | | | | | noning the state of the state o |
| | | | | | | | | | | |
| 11 Tourist Center in the Province of Palawan | Narra, Palawan | by Contract | 2015 | 2,126,416.41 | | | | | | For implementation |
| Narra, Palawan | | | | | | | | | | TOTAL |
| 12 Tourist Center in the Province of Palawan | Quezon, Palawan | by Contract | 2015 | 2,126,416.41 | | | | | | For implementation |
| Quezon, Palawan | | E.M Abin | | | | | | | | |
| | | | TOWNS THE PERSON NAMED IN | | | | | | | digitalistica |
| | | | METCH STATE | | | | | | | AND |
| | | | Name of the last o | | | | | | | Tables and the state of the sta |
| | THE PERSON NAMED IN COLUMN 1 | | or control of | | | | | | | 100 |
| REGION V | | T GOOD TO THE TOTAL OF THE TOTA | Table of the same | | | 1 | | | | THE PROPERTY OF THE PROPERTY O |
| CAMARINES SUR 43 Malabsay Falls Eco-Tourism Park Development Project | Naga City, | Contract | 2012 | 24,741,168.08 | 10/7/2014 | 3 | 8/28/2015 | 48.89% | 4,376,386.84 | On going |
| 10 Managoay Falls 200-Tourish Falk Development Froject | Camarines Sur | Herbana Builders | | | | 146 CD | | | 5,633,151.15 | Participants |
| Variation Order | and the same of th | Dulluers | TANKS OF THE PARTY | 1,529,662.98 26,270,831.06 | time extension: 87 revised target: 6/3 | | | | | * FACET MADE |
| | | DATE OF THE PARTY | not recting | 20,270,031.06 | time extension: 3 | | Orbital Park | | | HETEROPE |
| | - | | Tours and a | | revised target: 8/2 | 28/2015 | China Carlo | | | made and a second |

CONSOLIDATED PROJECT MONITORING REPORT

| | | | | CONTRACTOR OF THE PROPERTY OF | Data Starta | No. of | Completion | Pro | ect Status | REMARKS/ STATUS |
|---|---|---|------------------|---|--|--|--|--|--|--------------------|
| PROJECT NAME | Location | NATURE | Year Budgeted | PROJECT COST | Date Started | Extension | Date | % of Completion | Total cost Incurred to Date | |
| Construction of Museo de Nuestra Senora de Penafrancia | Basilica Compound, Balatas Road, Naga City | by Contract | 2015 | 39,992,238.45 | | | | | | For Implementation |
| ALBAY 5 Tourism Information Center & Tourist Rest Area (Green Restroom) | Sto. Domingo, Albay | by Contract EMRA Construction and Supply | 2014 | 3,721,621.22 | 10/5/2015 | | 1/5/2016 | 17.4% | | On going |
| 6 Tourism Information Center & Tourist Rest Area (Green Restroom), Legaspi | Legaspi, Albay | by Contract EMRA Construction | 2015 | 3,928,541.83 | | | MANAGER PRINTERS | 100 CONT. CO | | On going |
| 7 Rehabilitation and Improvement of Cagsawa Ruins Park | Busay, Daraga, Albay | Contract MEGAY Const. | 2015 | 21,690,139.28 | | i primaru pragoprata de de casa de cas | ACT OF THE PROPERTY OF THE PRO | SPECTRAL TRACTOR SERVICES | | On going |
| SORSOGON 18 Gibalon Historical Shrine | Gibalon, Suiton, Magallanes Sorsogon | Contract | 2012 | 4,949,434.03 | ACRICATA CONTROLLES CARRES CARRES CARRES CONTROLLES CARRES | | AND THE PROPERTY OF THE PROPER | CONTRACTOR OF THE PERSON OF TH | Careacocata da Careac | For implementation |
| REGION VI AKLAN 49 Consultancy Services for the Advanced Engineering Environmental Impact Assessment Study & Detailed Engineering Design of Kalibo Airport | | Contract Schema konsult, Inc. J\ with Eng'g. & | 2014 | 22,564,976.00 | 7/1/2015 | AND THE RESIDENCE AND THE REAL PROPERTY. | 7/1/2016 | 5% | 3,384,746.40 1,128,248.80 | |
| 50 Ibajay Ecotourism Project (Phase II) | Ibajay, Aklan | Contract Legacy Cons | 2015 | 7,499,983.42 | PROPERTY CONTRACTOR CO | TAN PETER DALLAND BANK TERRITOR | ALERS TO THE TRANSPORT | or statement of the sta | demonstrative de la constante | On going |
| 51 Engineering Design and construction Management Services for the Boracay Drainage Improvement Project Phase II | Malay, Aklan | | 2015 | 30,000,000.00 | m ny comatavo rata controlocatam nee kida ii | MANAGEMENT AND THE STATE OF THE | THE | PER JANG BANKAN PAR TANDAN BANKAN | | On going |
| ANTIQUE 52 Site Development Malumpati Health Spring Tourist Resort Pandan, Antique | Pandan, Antique | Contract | 2015 | 10,000,000.00 | KATINATUREN PARTITUREN PROPERTY AND THE PARTITUREN PART | General marketiness to cartificial | REAL DOCUMENTS OF THE PROPERTY | NAME OF THE PROPERTY OF THE PR | NAMES OF THE PROPERTY OF THE P | For implementation |
| NEGROS OCCIDENTAL 53 Tourist Information Center and Rest Area Green Restroom, Bacalod City | Bacolod City | MALIES REPRESENTATION OF THE SECTION | 2015 | 3,960,630.68 | Metabolistic Constitution | Sancerstamon acrossess | COLLA DI CULTA DISTANDINA LINA SEC | ORCHMAN TRADES OF LUBBORATUS | NOTE OF THE PROPERTY OF THE PR | For implementation |

CONSOLIDATED PROJECT MONITORING REPORT

| | | | and the second second second | | Data Started | No. of | Completion | Pro | ject Status | REMARKS/ STATUS |
|--|--|--|--|--|--|--|---|--|--|--|
| PROJECT NAME | Location | NATURE | Year Budgeted | PROJECT COST | Date Started | Extension | Date | % of Completion | Total cost Incurred to Date | |
| | | | | | | | _ | Completion | | |
| NEXT RECORD FOR THE PROPERTY OF THE PROPERTY O | n Large Charles Anna Late Late (Telephone Section 2018) | | Servagnerisade Por Militario States | | 1/00/0040 | | 4/2/2013 | | | On going |
| 4 Tourism Information Center | San Joaquin, Iloilo | Contract CAANA Const. | 2011 | 1,638,877.48 | 1/22/2013 suspende | d :1/25/13 | 4/2/2013 | | | |
| | | | | | resumption | on: 6/2/15 | Section of the sectio | | | |
| | Oton, Iloilo | Contract | 2015 | 2,729,760.85 | and the state of t | NOW CONTRACTOR | | | | On going |
| 5 Construction of Information Center with Restroom | Ctori, none | Kenjamarenik | 2013 | _,,, | | AAAAA | | | | |
| S A A Course Restroom | Miag-AO Iloilo | CHA | 2014 | 3,727,954.17 | 11/8/2015 | 5.53 (Fig. 1) (Fig. 1 | 3/7/2016 | 32.78% | | On going |
| 6 Tourist Information Center and Rest Area Green Restroom, Miag-AO | J | Construction | | | 4 | TORRESON THE TORRE | 341111111111111111111111111111111111111 | | | |
| | | | A STANFACTOR OF THE STANFACTOR | | a de la company | SAPARATION OF THE PROPERTY OF | | | | On sains |
| 7 Tourist Information Center and Rest Area Green Restroom, | lloilo City, lloilo | CHA Construction | 2014 | 3,727,051.47 | 11/8/2015 | Albeid de Contraction | 3/7/2016 | 0.648% | | On going |
| Gen. Luna & Jaro, Iloilo | | | 18.00 | | Charles and the Charles and th | CORE COUNTY DISEASE | THE CLASSIC CO. | | | For implementation |
| 68 Consulting Services for the detailed architectural and | Jaro Iloilo | April and the sea of t | 2015 | 2,000,000.00 | ************************************** | | and the state of t | AND THE PROPERTY OF | | |
| engineering design of the Repair/Rehabilitation of Jaro Belfry and Jaro Complex at Jaro Iloilo | | N-100-000 | | | PERSONAL PROPERTY OF THE PERSONAL PROPERTY OF | Parameter Control of the Control of | | | 1 | A-4-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1- |
| 59 Site Development Works, Iloilo Convention Center Megaworld | lloilo City | Contract | 2015 | 28,451,101.98 | 9/1/2015 | | 11/26/2015 | 92.72% | PROPERTY OF THE PROPERTY OF TH | On going |
| Blvd., Cor. Enterprise Rd. Manduriao, Iloilo City | | Hilmarcs Const. Corp | | | Harvitani | | | - Andrews | transportation of the state of | THE PROPERTY OF THE PROPERTY O |
| | AND THE PROPERTY OF THE PROPER | Contract | 0045 | 2,999,998.80 | To proper to the second | | Department of the Control of the Con | and displaying the state of the | THE BOALD STATE OF THE STATE OF | For implementation |
| 30 Repair/Improvement of Roman Catholic Church Dumangas, | Dumangas, Iloilo | Contract | 2015 | 2,959,550.00 | de Abrasacia de | | and a second | RCM HAD DOVING | | 11 8 9 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 |
| lloilo | | , | NO PERSONAL PROPERTY OF THE PERSONAL PROPERTY | COMMINISTRACIO | TOTAL PROPERTY OF THE PROPERTY | ************************************** | Care Law costs Co. | - Control of the Cont | | |
| 61 Iloilo City Hall Express Elevator under a Design and Build and | lloilo City | | 2015 | 15,000,000.00 | CONTRACTOR | MARKET TERM | | | 04.19W1725D1 | For implementation |
| Supply/Installation Scheme | THE PROPERTY OF THE PROPERTY O | | NAME OF TAXABLE PARTY O | | Photography | 4 | THE SOUND FEET OF THE SECOND FEET | | | ACCUPATION AND ACCUPA |
| | | Contract | 0015 | 18,979,118.57 | A YES STORY AND | PARTIE SALES | TO A STATE OF THE | CONTRACTOR OF THE PROPERTY OF | activities and a second | endergen de la company de la c |
| 62 Panay River Development, Roxas City | Roxas City, Capiz | MEGAY | 2015 | 10,373,110.37 | NATIONAL SACTORISA | VICTORIAN | | C TO COLOR OF THE | | Z.SIGNATIONE |
| | | CONCERNO | Decoration | Manual 190000 | EN CANCES | THE PERSON NAMED IN | 100000000000000000000000000000000000000 | | | |
| REGION VII | *************************************** | METERANAMIAN | and the second second | POLICE STATE OF THE POLICE | Property seconds (CC) | E Chickens | PRICEIPLE | TOTAL STATE OF THE | No. of the Control of | Secretary Secretary |
| CEBU | Moalboal, Cebu | by Contract | 2014 | 3,763,392.76 | SANDAR TOP COLOR | | | | The state of the s | On going |
| 63 Tourist Information Center and Rest Area Green Restroom, Moalboal Cebu | Name of the last o | CHA Construction | 8. | The same of the sa | DACCESSION CO. | Universal and the Control of the Con | Character of the Charac | | | |
| | | Supply | TO THE PERSON NAMED IN | | Decoupe of the Control of the Contro | | | BOOM TO THE OWNER OF THE OWNER | | NTHOO CONTACT |
| | Sogod, Cebu | by Contract | 2014 | 3,763,392.76 | etalente eta | | Mindian | ME SEL MANAGE PAR | The state of the s | On going |
| 64 Tourist Information Center and Rest Area Green Restroom, Sogod Cebu | 25950, 3550 | CHA Construction | 3 | THE PERSON NAMED IN COLUMN NAM | not appropriate to the control of th | Paragraphic in | PROTECTION OF THE PROTECTION O | The state of the s | ne en e | NA STATE OF THE PARTY OF THE PA |
| 0-0-4 0 | THE STATE OF THE S | on the same of the | Name of the last o | | 700000 | TAAR . | | | | I |

CONSOLIDATED PROJECT MONITORING REPORT

| Property | | Location | NATURE | Year | PROJECT COST | Date Started | No. of | Completion | Pro | ject Status | REMARKS/ STATUS |
|----------|---|---------------------|--|----------|---------------|--|--|--|--|--------------------------------|--------------------|
| | PROJECT NAME | Location | NATORE | Budgeted | 111002010001 | | Extension | Date | % of Completion | Total cost Incurred to Date | |
| | | | | | | ALCO CONTRACTOR CONTRA | | | Completion | Date | |
| 54 | ILOILO Tourism Information Center | San Joaquin, Iloilo | Contract CAANA Const. | 2011 | 1,638,877.48 | suspende | d :1/25/13 on: 6/2/15 | 4/2/2013 | | | On going |
| 55 | Construction of Information Center with Restroom | Oton, Iloilo | Contract Kenjamarenik | 2015 | 2,729,760.85 | TETER TETER TO THE | CERTAIN COLUMN TO THE | | | | On going |
| 56 | Tourist Information Center and Rest Area Green Restroom, Miag-AO | Miag-AO Iloilo | CHA Construction | 2014 | 3,727,954.17 | 11/8/2015 | Me de manerales de la company | 3/7/2016 | 32.78% | | On going |
| 57 | Tourist Information Center and Rest Area Green Restroom, Gen. Luna & Jaro, Iloilo | lloilo City, lloilo | CHA Construction | 2014 | 3,727,051.47 | 11/8/2015 | SONDERS CONTRACTOR STATES | 3/7/2016 | 0.648% | | On going |
| 58 | Consulting Services for the detailed architectural and engineering design of the Repair/Rehabilitation of Jaro Belfry and Jaro Complex at Jaro Iloilo | Jaro Iloilo | MANAGORIAN PROPERTY OF THE STREET, THE STR | 2015 | 2,000,000.00 | ekka pri kona keta a regeranda erak | ampingalaman kalang kananan kalang kananan kalang kananan kalang kananan kalang kananan kananan kananan kanana | | | | For implementation |
| 59 | Site Development Works, Iloilo Convention Center Megaworld Blvd., Cor. Enterprise Rd. Manduriao, Iloilo City | lloilo City | Contract Hilmarcs Const. Corp | 2015 | 28,451,101.98 | 9/1/2015 | CHARLES IN THE CONTRACT OF THE | 11/26/2015 | 92.72% | | On going |
| 60 | Repair/Improvement of Roman Catholic Church Dumangas, Iloilo | Dumangas, Iloilo | Contract | 2015 | 2,999,998.80 | AND PROPERTY OF THE PROPERTY O | CALL PROPERTY COLUMN TO THE CA | | editoria de la constanta de la | | For implementation |
| 61 | Iloilo City Hall Express Elevator under a Design and Build and Supply/Installation Scheme | lloilo City | ALTERNATION OF THE CONTRACTOR | 2015 | 15,000,000.00 | BAT SQUARE CONTRACTOR | Destante de la Production de la Constitución de la | M PERSONAL PROPERTY OF THE PRO | | | For implementation |
| 62 | Panay River Development, Roxas City | Roxas City, Capiz | Contract MEGAY | 2015 | 18,979,118.57 | (Action white physicism of a littlemoun | TO PART OF THE PAR | | TO THE STATE OF TH | | On going |
| 63 | REGION VII CEBU Tourist Information Center and Rest Area Green Restroom, Moalboal Cebu | Moalboal, Cebu | by Contract CHA Construction & Supply | 2014 | 3,763,392.76 | | THE RECOGNIST WAS DESCRIBED TO THE PARTY OF | | AND THE RESIDENCE OF THE PARTY | | On going |
| 64 | Tourist Information Center and Rest Area Green Restroom, Sogod Cebu | Sogod, Cebu | by Contract CHA Construction & | 2014 | 3,763,392.76 | Parlimenta anni a commenta del | RECERENCE OF THE PROPERTY OF T | NO. CONT. CO | CHARLES PARTICULAR ENGINEERS | | On going |

TOURISM INFRASTRUCTURE AND ENTERPRISE ZONE AUTHORITY ARCHITECTURAL AND ENGINEERING SERVICES SECTOR

CONSOLIDATED PROJECT MONITORING REPORT As of December 31, 2015

| | | | man year of the second region region region region of the second region | | | | Completion | Dro | ject Status | REMARKS/ STATUS |
|--|--|-----------------------------|--|--|--|--|--|--|--|--|
| PROJECT NAME | Location | NATURE | Year | PROJECT COST | Date Started | No. of Extension | Completion Date | % of | Total cost Incurred to | NEWATIO STATES |
| | Constitution | | Budgeted | | | LATERISION | Dute | Completion | Date | |
| | | CALIFORNIA DE COMPANIO | | Charles and the control of the contr | WATER DANGER OF THE PARTY OF TH | PART OF THE PART O | THE RESERVE THE PERSON NAMED AND PARTY. | | MARK CONTRACTOR OF THE CONTRACTOR STATES | AND AND AND THE STATE OF COMMENCE OF THE STATE OF THE STA |
| DECION VI | | | | Y DAVAGE | | | | | | |
| REGION XI DAVAO DEL SUR | | | | | | | | | | On soins |
| Mindanao Tourism and Cultural Village Center | Old Airport Road. Sasa, Davao city | Contract | | 88,877,383.09 | 9/2/2015 | | 3/2/2016 | 14.44% | | On going |
| | Casa, Davao City | Three W Builders | | | | | | | | |
| | DO | | | | | | | 50 57W | 360,000.00 | On going |
| Repair of Roofing/Ceiling Tibolo Eco Cultural Vill. | Sta. Cruz Davao Del Sur | TOF | 2015 | 407,928.60 | | | | 56.57% | 360,000.00 | Offiguring |
| (Transfer of Fund) | | | | | | | | | | |
| | DE SON DE | | | | | | | | | |
| DAVAO DEL NORTE | | | | | | | | en e | | For implementation |
| Veterans Shrine & Divine Mercy Nature's Park-Poblacion, | Poblacion, Davao del Norte | Contract LMG | 2015 | 23,123,875.56 | | | | No. of Contract of | | |
| Davao del Norte | | LIVIC | | | | | | NA COURT | | |
| | | | | | | | na managa na man | DAMAN | | |
| DAVAO ORIENTAL | | | | | | | | E-MELLON CONTRACTOR CO | | ALAMA AND AND AND AND AND AND AND AND AND AN |
| 7 Infrastructure Development of Aliwagwag Falls Protected | Aliwagwag, Cateel, | TOF | 2015 | 27,999,231.33 | | | | TTT LANGE AND A STATE AND A ST | 10,000,000.00 | Funded |
| Landscape | Davao Oriental | | | | | | P. C. | | | |
| REGION XII | | | The state of the s | | | | | | | |
| SOUTH COTABATO | | | | | | | 4/0/0046 | 64.20 | 2,998,373.65 | On going |
| 8 Cementing of Circumferential Road leading Seven Falls | Lake Sebu, South Cotabato | Contract | 2012 | 19,989,157.70 | 4/13/2015 | 2 75 CD | 1/2/2016 | 64.29 | 9,724,471.68 | |
| | | | | 263 868 69 | orig. target date: | | COMPANY TO | | TAKE TAKE TAKE TAKE TAKE TAKE TAKE TAKE | |
| Variation Order | | | | 20,253,026.39 | | | | | | Inches Control of the |
| | | 0.000-10-2002 | | | | DITTE STATE OF THE | | THE PROPERTY OF THE PROPERTY O | OF THE PROPERTY OF THE PROPERT | On going |
| 9 Construction of Tourism Information Center | Tiboli South Cotabato | COFEJOK | 2012 | 2,160,039.67 | MACONING TO THE PARTY OF THE PA | | | Name and Associated As | | |
| NORTH COTABATO | | | ************************************** | Avestinea | | 9120 | THE RESERVENCE OF THE PERSON O | A PARTIE AND A PAR | | and the state of t |
| Asik Asik Falls | Dado, Alamanda, North Cotabato | contract | 2015 | 5,992,187.79 | deconories | | A STORE OF THE STO | and the same of th | | On going; NTP recvd by the contractor |
| | North Colabato | | op constant | TANAS MATERIAL TO THE | Manraet | | | Nadio | Harmer and American | A PRINCIPAL DE LA CALLANTA DE LA CAL |
| | New Israel, | Contract | 2015 | 10,653,304.12 | | | TA A STATE OF THE | en. | | On hold pending issuance of lot ownership |
| 1 New Israel Eco-Tourism Park | Makilala, North | COFEJOK | 2015 | 10,030,004.12 | a to the control of t | BOACLINI DE | | ALC: NOT THE PERSON NAMED IN | | NACES AND ASSESSMENT AND ASSESSMENT ASSESSME |
| | Cotabato | | | | CONSTRUCTO | | | PP-SAPORES | | Name of the State |
| ILIGAN | De CONTRACTOR DE | | | PANESTOCK CO. | D CONTRACTOR OF THE PARTY OF TH | | | No. | | ADDRESS OF THE PROPERTY OF THE |
| 12 Construction of Ethnic Center, Buhangin Hills | Barangay Pala-O, | Ping-Ann's | 2015 | 9,918,266.57 | | A | 100 | El el constante | Video Control | For implementation |
| - Committee of the comm | Iligan City | Construction and Trading | operación de la company de la | HET WORKER WAS A STATE OF THE S | THE PERSON NAMED IN COLUMN TO SERVICE AND | POLITICAL | and the same of th | Characteristics and the Control of t | | TO THE PARTY OF TH |
| | | | Aprilation | NATIONAL PROPERTY. | Chestophory | Table Constitution of the | The state of the s | | | |

CONSOLIDATED PROJECT MONITORING REPORT

| | | | | AND THE RESERVE OF THE PROPERTY OF THE PROPERT | Data Startad | No. of | Completion | Pro | ect Status | REMARKS/ STATUS |
|--|--|--|--|--|--|--|---|--|--------------------------------|--|
| PROJECT NAME | Location | NATURE | Year Budgeted | PROJECT COST | Date Started | Extension | Date | % of Completion | Total cost incurred to Date | |
| CARAGA AGUSAN DEL SUR World War II Landmark (Rosario, Agusan del Sur) | Rosario, Agusan Del Sur | Contract RCDG Construction Corporation | 2011 | 301,821.60 | and and a transport of the state of the stat | | | | | For implementation |
| Bega Falls Tropical Resort Improvement | Brgy. Mabuhay, Prosperidad, Agusan del Sur | Contract | 2015 | 13,070,357.26 | | | | | | For implementation |
| SURIGAO DEL NORTE Construction of 1 unit Drydock Facility/Boat Ramp (Transfer of Funds) | Pilar, Siargao Island | Transfer of Fund | 2011 | 1,000,000.00 | 8/12/2012 | completion depend on final release of fund | THE TAXABLE PARTY OF THE TAXABLE PARTY. | 56.32% | 600,000.00 | On going |
| Construction of 2Km Mangrove Boardwalk, Convention Center & Completion of Tourist Receiving Area | Del Carmen, Siargao Island | Transfer of Fund | 2010 | 10,000,000.00 | 6/19/2014 | AND REPORT OF THE PROPERTY OF | 1/9/2015 | 62.90% | 4,000,000.00 | On going |
| SURIGAO DEL SUR Development of Enchanted River, Eco-Tourism Park (Phase 2), | Hinatuan, Surigad Del Sur | Transfer of Fund Administratio | | NATIONAL PROPERTY OF THE PROPE | 4/16/2012 | E CONTRACTOR DO CANADA | 1/5/2013 | 62.50% | 2,695,512.00 | On going |
| (Transfer of Funds) | | CALL THE TAXABLE STATES OF THE | Martin Anthropis of State (State of State of Sta | Name of the Control o | suspended: 05/04 resumed: 05/30. Time Extension: 9 suspended: 03/0 evised target date: | 112 0 CD 1/13 | NOTION AND AND AND AND AND AND AND AND AND AN | RANGEROM RENEZINE RE | | |
| Development of Brittania Islets Jump-off Point - Foot Bridge, Reception Center | San Agustin, Surigao del Sur | Transfer o Fund | f 2011 | 1,499,983.3 | TO THE PROPERTY OF THE PROPERT | CHAPTER TO THE CONTRACT OF THE | | REPORT OF THE PROPERTY OF THE | 1,274,985.8 | On going |
| OVER-ALL TOTAL | CONTRACTOR AND | red total management and | | 1,834,079,714.6 | 3 | CHANGE CONTRACTOR | | THE CONTRACTOR OF THE CONTRACT | | A CONTRACTOR OF THE CONTRACTOR |
| TOTAL PROJECTS | Constitution of the consti | TO THE PARTY NAMED IN | | 98 | | | | | | CENTED DESCRIPTION TO A RESIDENCE OF THE RESIDENCE AND RESIDENCE AND A SECURITION OF THE RESIDENCE AND A SECURITIES. |